



Alliant Energy Corporate Services
Legal Department
319-786-4236 – Phone
319-786-4533 – Fax

Samantha C. Norris
Senior Attorney

March 24, 2015

Ms. Joan Conrad, Executive Secretary
Iowa Utilities Board
1375 East Court Avenue, Room 69
Des Moines, IA 50319-0069

RE: Interstate Power and Light Company
Docket No. SPU-2005-0015 (RPU-2014-0001, TF-2014-0033)
First Semi-Annual Status Report
Application and Affidavit for Confidentiality

Dear Secretary Conrad:

Enclosed please find Interstate Power and Light Company's (IPL) First Semi-Annual Status Report, as filed today on EFS in the above-referenced dockets. IPL submits this Report pursuant to the Iowa Utilities Board Order Approving Settlement and Requiring Reports, issued September 24, 2014.

Also enclosed is a copy of IPL's Application for Confidential Treatment and Affidavit in Support of Request for Confidentiality.

Very truly yours,

/s/ Samantha C. Norris
Samantha C. Norris
Senior Attorney

Enclosures
SCN/tab

Interstate Power and Light Co.
An Alliant Energy Company

Alliant Tower
200 First Street SE
P.O. Box 351
Cedar Rapids, IA 52406-0351

Office: 1.800.822.4348
www.alliantenergy.com

**FILED WITH
Executive Secretary
March 24, 2015
IOWA UTILITIES BOARD**

March 24, 2015

IOWA UTILITIES BOARD

STATE OF IOWA

BEFORE THE IOWA UTILITIES BOARD

IN RE:

INTERSTATE POWER AND LIGHT
COMPANY

DOCKET NOS. SPU-2005-0015
(RPU-2014-0001,
TF-2014-0033)

FIRST SEMI-ANNUAL ENVIRONMENTAL CONTROLS PROJECT UPDATE

COMES NOW, Interstate Power and Light Company (IPL), and submits to the Iowa Utilities Board (Board) its First Semi-Annual Status Report (Report) showing the status of environmental control projects at various coal generating units, including when installations were completed and in use, as required in the above-referenced docket.

Environmental Controls – Project Update

1. On September 24, 2014, the Board issued its Order Approving Settlement and Requiring Reports (Order), which stated:

Because the environmental controls that IPL plans to install at various coal generating units are a significant future expenditure, the Board will require reports every six months about the status of those projects, including when any installation is complete and in use.

2. In compliance with the Order, IPL provides the requested information in Attachment A, Table A. IPL's actual in-service dollar amount for the environmental controls projects referenced in the Order is shown on line 8 of Attachment A, Table A. As reflected in Table A, the actual in-service dollar amount is approximately \$22 million lower than the estimated amounts, which are shown in Table A, Column D. The estimated amounts are also reflected in Confidential Attachment A, Table 1, which is from IPL's Response to Board's Request for Additional Information filed on August 8,

2014 (August 8th Response), and is included within Attachment A for ease of reference. Additionally, Line 9 on Attachment A, Table A shows the current forecasted spend for the Lansing 4 Scrubber, which is expected to go in-service in mid-2015.

WHEREFORE, IPL respectfully requests that the Board accept its First Semi-Annual Environmental Controls – Project Update.

Dated this 24th day of March, 2015.

Respectfully Submitted,

INTERSTATE POWER AND LIGHT COMPANY

By: /s/ Samantha C. Norris
Samantha C. Norris
Senior Attorney
Alliant Energy Corporate Services, Inc.
200 First St. S.E.
Cedar Rapids, IA 52401-1409
(319) 786-4236
samanthanorris@alliantenergy.com

Table A: IPL Environmental Controls Projects - Actual Spend Through December 31, 2014

Column A	Column B	Column C	Column D	Column E	Column F
Line No.	Project	Total	Settlement	Difference	Project Status
1	Burlington	15,667,180			
2	Prairie Creek 3	9,357,309			
3	Prairie Creek 4	14,840,111			
4	Total Tier II Environmental	\$ 39,864,600	\$ 50,000,000	\$ (10,135,400)	All projects in-service by December, 2014
5	Neal 3	\$ 69,220,877	\$ 70,000,000	\$ (79,123)	Project in-service May 2014
6	OGS Scrubber & Baghouse	\$ 174,923,634	\$ 180,000,000	\$ (5,076,366)	Project in-service December 2014
7	OGS CAMP	\$ 64,267,713	\$ 70,000,000	\$ (5,732,287)	Project in-service November 2014
8	Total Environmental In-service	\$ 348,276,824	\$ 370,000,000	\$ (21,723,176)	
9	Lansing 4 Scrubber (current forecast)	\$ 58,000,000	\$ 60,000,000	\$ (2,000,000)	Expected in-service mid 2015

Table 1: Projected Revenue Requirement changes impacting credit levels from 2014 to 2016

(From IPL's Response to the Board's Request for Additional Information filed on August 8, 2014)

2014 Credit	\$70M	
OGS Scrubber & Baghouse	(\$21M)	\$180M project in-service Nov 2014
Neal 3	(\$4M)	\$70M project in-service May 2014
OGS CAMP	(\$9M)	\$70M project in-service Nov 2014
Maintenance Capex	(\$9M)	\$60M Maintenance Capex above Depreciation
Tier II Environmental	(\$5M)	\$50M projects in-service Apr 2014
Other	\$3M	Other Cost Changes
2015 Credit	\$25M	
Lansing 4 Scrubber	(\$4M)	\$60M project in-service mid 2015
Other	(\$2M)	Other Cost Changes
2016 Credit	\$10M	