

Dakota Access Iowa Construction Progress Report (As of 7/29/17)

County	Mileage	Staking (ft)	%	Clearing (ft)	%	Grading (ft)	%	Ditch (ft)	%	Road Bores Completed	%	Other Bores	%	Stringing (ft)	%	Welded (ft)	%	Lowering (ft)	%	Backfill (ft)	%	Cleanup/Restoration (ft)	%	Hydro Testing (ft)	%				
SPREAD 2, 130.3 Miles																													
(Spread Break: Mississippi River to Interstate 80)																													
Lee	30.2	159,200	100%	159,200	100%	159,200	100%	159,200	100%	29	100%	4	100%	159,200	100%	159,200	100%	159,200	100%	159,200	100%	159,200	100%	159,200	100%	159,200	100%		
Van Buren	16.3	86,000	100%	86,000	100%	86,000	100%	86,000	100%	17	100%	n/a	n/a	86,000	100%	86,000	100%	86,000	100%	86,000	100%	86,000	100%	86,000	100%	86,000	100%	86,000	100%
Jefferson	15.4	81,350	100%	81,350	100%	81,350	100%	81,350	100%	18	100%	1	100%	81,350	100%	81,350	100%	81,350	100%	81,350	100%	81,350	100%	81,350	100%	81,350	100%	81,350	100%
Wapello	11.0	58,080	100%	58,080	100%	58,080	100%	58,050	100%	12	100%	n/a	n/a	58,080	100%	58,080	100%	58,080	100%	58,080	100%	58,080	100%	58,080	100%	58,080	100%	58,080	100%
Keokuk	6.0	31,878	100%	31,878	100%	31,878	100%	31,878	100%	8	100%	n/a	n/a	31,878	100%	31,878	100%	31,878	100%	31,878	100%	31,878	100%	31,878	100%	31,878	100%	31,878	100%
Mahaska	33.0	174,150	100%	174,150	100%	174,150	100%	174,150	100%	35	100%	3	100%	174,150	100%	174,150	100%	174,150	100%	174,150	100%	174,150	100%	174,150	100%	174,150	100%	174,150	100%
Jasper	18.4	97,320	100%	97,320	100%	97,320	100%	97,320	100%	23	100%	n/a	n/a	97,320	100%	97,320	100%	97,320	100%	97,320	100%	97,320	100%	97,320	100%	97,320	100%	97,320	100%
SPREAD 3, 95.5 Miles																													
(Spread Break: Interstate 80 to Red Oak Ave & Railroad)																													
Jasper	16.0	84,400	100%	84,400	100%	84,400	100%	84,440	100%	19	100%	1	100%	84,440	100%	84,440	100%	84,440	100%	84,440	100%	84,440	100%	84,440	100%	84,440	100%	84,440	100%
Polk	8.7	45,800	100%	45,800	100%	45,800	100%	45,800	100%	10	100%	n/a	n/a	45,800	100%	45,800	100%	45,800	100%	45,800	100%	45,800	100%	45,800	100%	45,800	100%	45,800	100%
Story	14.8	78,150	100%	78,150	100%	78,150	100%	78,150	100%	20	100%	1	100%	78,150	100%	78,150	100%	78,150	100%	78,150	100%	78,150	100%	78,150	100%	78,150	100%	78,150	100%
Boone	26.4	139,229	100%	139,229	100%	139,229	100%	139,229	100%	30	100%	1	100%	139,229	100%	139,229	100%	139,229	100%	139,229	100%	139,229	100%	139,229	100%	139,229	100%	139,229	100%
Webster	19.2	101,300	100%	101,300	100%	101,300	100%	101,300	100%	27	100%	n/a	n/a	101,300	100%	101,300	100%	101,300	100%	101,300	100%	101,300	100%	101,300	100%	101,300	100%	101,300	100%
Calhoun	10.5	55,350	100%	55,350	100%	55,350	100%	55,350	100%	16	100%	n/a	n/a	55,350	100%	55,350	100%	55,350	100%	55,350	100%	55,350	100%	55,350	100%	55,350	100%	55,350	100%
SPREAD 3A, 62.2 Miles																													
(Spread Break: Read Oak Ave & Railroad to Co. Hwy C16 (450th St))																													
Calhoun	20.5	108,300	100%	108,300	100%	108,300	100%	108,300	100%	26	100%	1	100%	108,300	100%	108,300	100%	108,300	100%	108,300	100%	108,300	100%	108,300	100%	108,300	100%	108,300	100%
Sac	0.4	2,112	100%	2,112	100%	2,112	100%	2,112	100%	n/a	n/a	n/a	n/a	2,112	100%	2,112	100%	2,112	100%	2,112	100%	2,112	100%	2,112	100%	2,112	100%	2,112	100%
Buena Vista	28.4	150,200	100%	150,200	100%	150,200	100%	150,200	100%	36	100%	1	100%	150,200	100%	150,200	100%	150,200	100%	150,200	100%	150,200	100%	150,200	100%	150,200	100%	150,200	100%
Cherokee	12.9	67,850	100%	67,850	100%	67,850	100%	67,850	100%	15	100%	1	100%	67,850	100%	67,850	100%	67,850	100%	67,850	100%	67,850	100%	67,850	100%	67,850	100%	67,850	100%
SPREAD 4, 59.7 Miles																													
(Spread Break: Co. Hwy C16 (450th St) to Big Sioux River)																													
Cherokee	5.6	29,520	100%	29,520	100%	29,520	100%	29,520	100%	7	100%	1	100%	29,520	100%	29,520	100%	29,520	100%	29,520	100%	29,520	100%	29,520	100%	29,520	100%	29,520	100%
Obrien	10.8	56,790	100%	56,790	100%	56,790	100%	56,790	100%	14	100%	n/a	n/a	56,790	100%	56,790	100%	56,790	100%	56,790	100%	56,790	100%	56,790	100%	56,790	100%	56,790	100%
Sioux	32.8	172,950	100%	172,950	100%	172,950	100%	172,950	100%	47	100%	2	100%	172,950	100%	172,950	100%	172,950	100%	172,950	100%	172,950	100%	172,950	100%	172,950	100%	172,950	100%
Lyon	10.5	55,650	100%	55,650	100%	55,650	100%	55,650	100%	13	100%	1	100%	55,650	100%	55,650	100%	55,650	100%	55,650	100%	55,650	100%	55,650	100%	55,650	100%	55,650	100%
Totals 7/29	1,835,619	1,835,619	100%	1,835,619	100%	1,835,619	100%	1,835,619	100%	422	100%	18	100%	1,835,619	100%	1,835,619	100%	1,835,619	100%	1,835,619	100%	1,835,619	100%	1,835,619	100%	1,835,619	100%	1,835,619	100%
Totals 7/22	1,835,619	1,835,619	100%	1,835,619	100%	1,835,619	100%	1,835,619	100%	422	100%	18	100%	1,835,619	100%	1,835,619	100%	1,835,619	100%	1,835,619	100%	1,835,079	99.9%	1,835,619	100%	1,835,619	100%	1,835,619	100%
Change			0%		0%		0%		0%		0%		0%		0%		0%		0%		0%		0.1%		0%		0%		

Filed with the Iowa Utilities Board on August 2, 2017, HLP-2014-0001